

MACHINING DEVIATIONS FOR LINEAR DIMENSIONS									THE REST	—
ABOVE UP TO AND INCLUDING	— 6	6 30	30 120	120 315	315 1000	1000 2000	2000 4000	4000 —		
VALUE	±0.1	±0.2	±0.3	±0.5	±0.8	±1.2	±2	±3		


NOTE :

1. THIS AC UNIT KIT IS PROPRIETARY ITEM PURCHASED FROM M/s MILLENNIUM RED DOT PVT LTD.
2. ITEM NO. 06 SUCTION HOSE LENGTH SHALL BE APPROX. 19 FEET.
3. ITEM NO. 07 DISCHARGE HOSE LENGTH SHALL BE APPROX 8 FEET.
4. ITEM NO. 08 LIQUID LINE HOSE LENGTH SHALL BE APPROX 18 FEET.

08	1115AEFJ049D	LIQUID LINE HOSE WITH FITTINGS	01	W/D	—	—	MRD-5-5006-OP
07	1115AEFJ047H	DISCHARGE HOSE WITH FITTINGS	01	W/D	—	—	MRD-5-5008-OP
06	1115AEFJ046A	SUCTION HOSE WITH FITTINGS	01	W/D	—	—	MRD-5-5012-OP
05	1115AEFJ045C	CONTROL PANEL-AC UNIT	01	W/D	—	—	RD-2-6169
04	1115AEFJ044E	RECEIVER DRIER	01	W/D	—	—	MRD-1-4514-OP
03	1115AEFJ043G	COMPRESSOR	01	W/D	—	—	MRD-5-10725-IP
02	1115AEFJ042J	HVAC UNIT	01	W/D	—	—	MR-9522
01	1115AEFJ041B	CONDENSOR	01	W/D	—	—	MRD-4-5378-OP
SL NO	DRG/STD NO	DESCRIPTION	QTY	MATERIAL / REMARKS	UNIT WT IN Kg	TOTAL WT IN Kg	VENDOR P/NO

NEXT ASSY. 156 AC 01011

				PRODUCT EXCAVATOR			DESIGN REF. —	
				USED ON	QTY	MATL: —		
				BE220G	01	H.T. —		
						S.T. —		
15600316	AMEND NO.	SIGNATURE	DATE	TITLE AC UNIT- KIT			Wt. in kg —	SCALE 1:1
DRA/ECN	NAME						SHEET NO.	1
APPROVED	SURESH H.G		24.09.2024				NO. OF SHEETS	1
REVIEWED	PRAVEEN B. G		24.09.2024					
CHECKED	RAMU ANAPANA	SD	24.09.2024					
DRAWN	MANIKANDAN		24.09.2024					
STDS.	SHIVALINGASWAMY		24.09.2024					



BEML LIMITED
KGF

DRG. NO.
1115AEFK011B